



Harness Tester Test Report — HV Insulation

DUT: HT-0004

VERDICT: FAIL

Date/Time: 2026-08-10 15:04:30
Operator:
Profile: Default
Netlist: (none / auto-scan)
HV Applied: 500 V
Insulation Limit: 10 MOhm
Test Duration: 64.2 s
Total Nets Tested: 6

Summary

Total	PASS	FAIL
6	5	1

Results

Test #	Net	HV Card	HS Pin	Leak V	Insulation (MOhm)	Limit (MOhm)	Status
1	GND_RET	H1	HS-03	0.052	3.2	10	FAIL
2	PWR_28V_A	H1	HS-01	0.021	11.4	10	PASS
3	LAMP_RET	H2	HS-19	0.014	18.6	10	PASS
4	ARINC_A_LO	H1	HS-15	0.006	46.2	10	PASS
5	SENSE_RTD_1	H3	HS-11	0.004	72.1	10	PASS
6	PWR_28V_B	H1	HS-02	0.003	98.4	10	PASS